EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to roads & drains at Nerelekere layout pureundige in Ward No. 8, Kodipalli ward.
2	Amount of Work Portion	49.00 Lakh
3	Estimated Cost	49.00 Lakh
4	Name of contractor	Sanjay Reddy. H. T.
5	Agreement No.	324/15-16.
6	No. and date under which work order issued	EE/BTP/BBMP/WO/324/15-16 dt 24.3.16
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	22.5.2016
9	Date of receipt of application in the sub division office	22.5.2016
10	Extension granted if any	
	i)	–
	ii)	–
11	Work carried out by the contractor during the original period stipulated in the contract.	Nil –
12	Work carried out during 1st extension	–
13	Work carried out during 2nd extension	–
14	Time now applied for	150 days.
15	Date of recommending time limit applied for	~~xxx~~ 22.5.2016.
16	Whether the orginal application of the contractor is enclosed.	Yes.
17	Balance of work remaining to be done	10 %.
18	Probable time required for completion of remaining work	150 days.
19	Cost of work charged establishment charged on the work after the expairy of original period.	–
20	Whether notice as per clause of contract has been issued.	As Rs ~~xxx~~ was carrying out UBD work, work could not be stopped. ~~xxx~~ exceeded. No delay from Contractor. Extension of time may kindly be granted
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer

Chief Engineer
Yelahanka Zone, Bangalore-92